

Ringgold Township – Worthville Road



Problem: The existing stream crossing was undersized, causing a large amount of sediment deposition at the inlet. A section of the existing cement pipe had separated at the outlet, causing severe erosion to the stream channel and its banks. This erosion was also undermining the road, causing stability issues.

Solution: A larger pipe was installed to properly cross the stream. A larger headwall and endwall were installed to protect the banks. The eroded stream bed was stabilized with large, clean stone.

